



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC

*Weekly Update*

**January 18, 2019**

## ***District Wide***

### **Completed for the week ending January 18, 2018:**

- Phasing, moving and required relocations continue to be formatted and itemized along with existing furniture details.
- Commissioning Request for Proposals due date was extended to Wednesday, January 23<sup>rd</sup>.
- District finishes standards to be reviewed at the Board Meeting on Tuesday, January 22<sup>nd</sup>.

### **Planned for the week ending January 25, 2018:**

- Project Oversight committee meeting to take place on Wednesday.
- Commissioning Request for Proposal responses due at the end of the day on Wednesday.
- Upcoming school year calendars to be reviewed and discussed in conjunction with construction.

## ***Richfield High School***

### **Completed for the week ending January 18, 2018:**

- Construction documents continue to be worked on by the design team.
- Construction phasing and staging continues to be reviewed. Review with the high school administration has begun.
- Additional abatement review has taken place in conjunction with the construction plans.

### **Planned for the week ending January 25, 2018:**

- Construction documents to be issued for bidding pending approval by the board authorization proceeding on Tuesday.
- Abatement scope areas to be further tested.
- Moving and phasing to be reviewed with the administration.

## ***RDLS Elementary***

### **Completed for the week ending January 18, 2018:**

- Packing and moving was discussed at the building staff meeting.

### **Planned for the week ending January 25, 2018:**

- Pending board approval on Tuesday, Construction contract to be issued to LS Black Constructors.
- Packing materials to be delivered to the building to begin packing.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC  
*Weekly Update*

**January 18, 2019**

### ***Central Education***

**Completed for the week ending January 18, 2018:**

- Temporary District Office moving proposals are nearing completion to be submitted.

**Planned for the week ending January 25, 2018:**

- Review of the temporary District Office moving proposals to take place along with the potential furniture options.
- Review of the district office moving process to take place.

### ***R-STEM Elementary***

**Completed for the week ending January 18, 2018:**

- Bids were opened on Thursday for the Construction project. Five bids were received with Shaw Lundquist Associates being the apparent low bidder.
- Bids were reviewed and scope review took place with Shaw Lundquist to ensure they are honoring their bid and ready to enter into a contract pending board approval.

**Planned for the week ending January 25, 2018:**

- Pending board approval on Tuesday, Construction contract to be issued to Shaw Lundquist Associates.