



ISD #280

## Richfield Public Schools - ISD #280

ics | CONSULTING, INC  
*Weekly Update*

**March 1, 2019**

### ***District Wide***

#### **Completed for the week ending March 1<sup>st</sup>:**

- Final District Office temp location plan has been finalized with the furniture available.

#### **Planned for the week ending March 8<sup>th</sup>:**

- Meeting to review district security protocols and building plans to be set.
- District Office furniture inventory to begin taking place.

### ***Richfield High School***

#### **Completed for the week ending March 1<sup>st</sup>:**

- Bids were received on Tuesday, February 26<sup>th</sup>.
- Packing and Moving was discussed with staff affected by this Spring's work.
- Packing review with the Media Center took place.

#### **Planned for the week ending March 8<sup>th</sup>:**

- Bid recommendation to be reviewed by the School Board on Monday evening.

### ***RDLS Elementary***

#### **Completed for the week ending March 1<sup>st</sup>:**

- The construction contract has been fully executed. Final copies are being distributed.
- Plans were submitted to the City of Richfield for permitting.
- The fully executed construction contract to be distributed.
- Preconstruction meeting took place on February 28<sup>th</sup>.
- Abatement proposals were received on February 25<sup>th</sup>.

#### **Planned for the week ending March 8<sup>th</sup>:**

- Preconstruction activities to get under way with submission of submittals.



ISD #280

**Richfield Public Schools - ISD #280**

**ics** | CONSULTING, INC

*Weekly Update*

**March 1, 2019**

## ***R-STEM Elementary***

### **Completed for the week ending March 1<sup>st</sup>:**

- The construction contract to Shaw Lundquist and Associates has been fully executed and is being distributed to all parties.
- Preconstruction meeting took place on Thursday, February 28<sup>th</sup>.
- Technology plan review was completed and comments back to the Design Team for any modifications necessary.
- Abatement bids were received on Monday, February 25<sup>th</sup>.
- Admin area rooms reviewed with Principal Winter for any final modifications.

### **Planned for the week ending March 8<sup>th</sup>:**

- Preconstruction activities to get under way with submission of submittals.
- Abatement bid recommendation to be reviewed by the School Board on Monday evening.