



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

March 22, 2019

District Wide

Completed for the week ending March 22nd:

- Project Oversight Committee meeting to take place on Wednesday.
- School board approval of district Builders Risk Policy took place at Monday's board meeting.
- District Office furniture inventory completed.

Planned for the week ending March 29th:

- District Office furniture inventory to be reviewed with Catalyst in preparation for the Spring Break move.

Richfield High School

Completed for the week ending March 22nd:

- Preconstruction meeting took place on Thursday.
- Construction contracts continue to be routed.
- Packing and moving of District Office space continues for the Spring Break move to Central.
- Abatement bids were received on Friday.

Planned for the week ending March 29th:

- Preconstruction work to continue with submittal logs, schedules and Schedule of Values being completed by LS Black.
- Construction contracts continue to be routed for signatures.
- Site staging to continue to be reviewed for placement of Job Trailer and mobilization activities scheduled to begin in the first week of April.

RDLS Elementary

Completed for the week ending March 22nd:

- Fuel Oil tank removal quotes were received.
- Preconstruction activities continue with submission of submittals.
- Value Engineering options continue to be priced by LS Black.
- Wold has issued additional Proposal Requests for Value Engineering options.

Planned for the week ending March 29th:

- Preconstruction activities to continue with submission of submittals.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

March 22, 2019

- Value Engineering pricing to be submitted for review as the costs are finalized.

R-STEM Elementary

Completed for the week ending March 22nd:

- Abatement and Construction coordination meeting took place.
- Review of spring break moving coordination took place.
- Preconstruction activities continued to take place.
- Shaw Lundquist continues onsite review of existing conditions.
- Project data submittals continue being submitted to the Design Team for review.

Planned for the week ending March 29th:

- Preconstruction activities to continue with submission of submittals and potential RFI's.
- RFI's continue to be addressed by the design team.
- Mobilization and abatement work to begin on Friday afternoon for work to take place over Spring Break.