



District Wide

Completed for the week ending March 8th:

- Meeting to review district security protocols and building plans has been set for March 20th.
- Project Oversight Committee meeting took place on Wednesday.
- The School Board meeting took place on Monday evening and approved proposed contracts.
- Builder's Risk proposed policy was reviewed with Dolliff Insurance.

Planned for the week ending March 15th:

- District Office furniture inventory to take place at the end of the week.

Richfield High School

Completed for the week ending March 8th:

- The contract for the High School construction was approved by the board for issuance to LS Black Constructors.
- Lower level storage spaces were reviewed and discussion has begun over packing and moving of the items as well as clearing out items no longer needed to be stored.
- Asbestos abatement prebid walkthrough took place on Friday.

Planned for the week ending March 15th:

- Preconstruction work to begin taking place.
- Construction contracts to be routed for signatures.
- Bonds and insurance certificates to be submitted.

RDLS Elementary

Completed for the week ending March 8th:

- Construction contracted Schedule of Values was submitted for review and approval.
- Project data submittals have begun being submitted to the Design Team for review.
- Requests for Information have begun being submitted by LS Black as the plans are reviewed.
- Abatement proposal was approved and work is scheduled to begin over Spring Break in the lower level Mechanical space.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

March 8, 2019

Planned for the week ending March 15th:

- Preconstruction activities to continue with submission of submittals.
- Value Engineering options to be reviewed with LS Black and Wold.
- Wold to issue a Proposal Request for Mechanical Value Engineering options.

R-STEM Elementary

Completed for the week ending March 8th:

- Shaw Lundquist was onsite reviewing existing details in depth to ensure any potential conflicts can be identified as soon as possible.
- Construction contracted Schedule of Values was submitted for review and approval.
- Project data submittals have begun being submitted to the Design Team for review.
- Requests for Information have begun being submitted by Shaw Lundquist as the plans are reviewed.
- Abatement contracts were approved by the School Board on Monday evening.

Planned for the week ending March 15th:

- Preconstruction activities to continue with submission of submittals and potential RFI's.