



Richfield Public Schools - ISD #280

ics | CONSULTING, INC
Weekly Update

February 22, 2019

District Wide

Completed for the week ending February 22nd:

- Final District Office temp location plan was reviewed.

Planned for the week ending March 1st:

- Meeting to review district security protocols and building plans to be set.
- District Office furniture inventory to begin taking place.

Richfield High School

Completed for the week ending February 22nd:

- Construction plans continue to be downloaded by prospective bidders.
- Addendum #3 for the Construction plans was issued.
- Abatement scope documents were reviewed with IEA for phasing confirmation.

Planned for the week ending March 1st:

- Packing and Moving to be discussed with staff affected for this spring's work.
- Construction plans continue to be downloaded by prospective bidders.
- Bids to be received on Tuesday, February 26th at 2:00.
- Abatement scope documents continue to be formatted.

RDLS Elementary

Completed for the week ending February 22nd:

- The construction contract has been fully executed. Final copies to be distributed.
- Preconstruction work continued with meeting date set for Thursday, Feb 28th.
- Plans were submitted to the City of Richfield for permitting.

Planned for the week ending March 1st:

- The fully executed construction contract to be distributed.
- Preconstruction meeting to take place on February 28th.
- Abatement proposals to be received on February 25th.



ISD #280

Richfield Public Schools - ISD #280

ics | CONSULTING, INC

Weekly Update

February 22, 2019

R-STEM Elementary

Completed for the week ending February 22nd:

- The construction contract to Shaw Lundquist and Associates has been fully executed.
- Plans were submitted to the City for permitting.

Planned for the week ending March 1st :

- The construction contract to Shaw Lundquist and Associates has been fully executed and will be distributed to all parties.
- Preconstruction meeting set for Thursday, February 28th.
- Technology plan review to be completed and comments back to the Design Team for any modifications necessary.
- Abatement bids to be received on Monday, February 25th.